

SAS - MOBILE SCAFFOLD INSPECTION REPORT

Date: / / Time: :	Project:	
Client:	Location:	
Scaffolder/Installer:		
Compliance Item	Compliant	Notes
1a- Is there any unusual conditions, work activities or/& hazards onsite?	<input type="checkbox"/> Yes <input type="checkbox"/> No	
1b- Have you signed into site & have you been inducted to site (if required)?	<input type="checkbox"/> Yes <input type="checkbox"/> No	
2a- Does the scaffold have a tag system attached to the entry point?	<input type="checkbox"/> Yes <input type="checkbox"/> No	
2b- Does the tag say who erected it, show their contact details and when they erected it?	<input type="checkbox"/> Yes <input type="checkbox"/> No	
2c- Does the tag show the duty loading?	<input type="checkbox"/> Yes <input type="checkbox"/> No	
2d- If the scaffold becomes unsafe, or erecting and dismantling is incomplete: Remove tag leaving the wording UNSAFE or similar	<input type="checkbox"/> Yes <input type="checkbox"/> No	
3a- Is the scaffold stable (3 to 1 for 2 m or above, 2:1 for under 2 m) see below?	<input type="checkbox"/> Yes <input type="checkbox"/> No	
4a- Does the mobile have outriggers to increase the min base dimension, which are used and in contact with the ground?	<input type="checkbox"/> Yes <input type="checkbox"/> No	
4b- Are the castors lockable and marked with their SWL?	<input type="checkbox"/> Yes <input type="checkbox"/> No	
4c- Does the mobile have ladder access to all deck levels?	<input type="checkbox"/> Yes <input type="checkbox"/> No	
4d- Does the mobile have midrails, guardrails, and toeboards at all levels?	<input type="checkbox"/> Yes <input type="checkbox"/> No	
5a- Are the top guardrails between 900 mm and 1100 mm high?	<input type="checkbox"/> Yes <input type="checkbox"/> No	
5b- Does the mobile have diagonal bracing on both sides?	<input type="checkbox"/> Yes <input type="checkbox"/> No	
6a- Is the mobile fully decked, with the decks secured from moving?	<input type="checkbox"/> Yes <input type="checkbox"/> No	
6b- If the mobile is not fully decked does it have guardrails to protect the voids?	<input type="checkbox"/> Yes <input type="checkbox"/> No	
6c- Does the mobile have a plan brace if not fully decked within 3 m of the base?	<input type="checkbox"/> Yes <input type="checkbox"/> No	
7a- Is the mobile more than 2.0 m away from the edge of a building and any floor penetrations, voids etc?	<input type="checkbox"/> Yes <input type="checkbox"/> No	
8a- Are the people using the mobile trained in its use?	<input type="checkbox"/> Yes <input type="checkbox"/> No	
8b- Are the scaffolders trained and wearing safety harnesses?	<input type="checkbox"/> Yes <input type="checkbox"/> No	
15a- If the scaffold is compliant as per the Inspection List the tag should read "SAFE"	<input type="checkbox"/> Yes <input type="checkbox"/> No	SAFE Unsafe
Comments:		
Name:	Employer:	Signature: